## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120002-6

CONSTRUCTION	PROGRESS	REPORT FOR
MONTH OF	March	195 🄞

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC	Project Title:	Locat	tion:	STATINIL					
STATINTL	Contractor:	Allot	ment No.: 4442-40-001						
	Date of Commencement: 15 June 1	the same of the sa	duled Completion Date: 12	Dec. 1953					
	Authority for construction (iden	tification of	f instrument authorizing w	ork):					
	PRC action DD/I - 195-53, Dated 13 April 1953  Brief description of work involved: Construction of New Operations Building,								
									Auxiliary Building, Fences,
	Percent completed in various bra	inches of work	<b>S</b> :						
	Excavation, grading & parti	35% 80	Flooring	%					
	Concrete, cement work	99%100	Hardware	20%					
	Structural steel & misc. ir	ca 100 % V	Painting, glazing	31%					
	Masonry	100%	Plumbing	95%					
	Carpentry, millwork cil.pa	Heating, ventilating	80 % 32						
	Roofing, waterproofing	100%	Electrical	95% 1%					
	Sheet metal	80 % 90	Electric fixtures	90 %					
	Lath, plaster, acoustic	70 % 9 7	Approach work Change	40%					
	Insulation	100%	Other	898 SC					
	Gerania Tile	100%	Frelim, femos, flag pole Aluminum entrances	%					
, , , , , , , , , , , , , , , , , , ,	Totals:								
	Amount of contract, including additions and deductions \$ 344								
	Value of work completed to date								
	Value of materials on site								
	Value of materials in storage								
	Total value of completed work and materials 314.034.70								
	And the state of t								
	Total of partial payments t	20	195	1803000					
			· · · · · · · · · · · · · · · · · · ·						
			BY	polytogramatical and a second					
			(Signature)						
	See opposite side for instructions.								

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120002-6

## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120002-6

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

## Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120002-6

Contract	Change	No.	1	See "Approach Work" above	
n	Ħ	ff	2	Conduit for Telephone	100%
n	A	*	3	Trench Covers-Code Room #3	100%
π	12		4	Elec. Panels M & R	100%
Ħ	Ħ	Ħ	5	Credit on Acous. Tile	60%
11	Ħ,	11	6	Additional Fencing	85%
**	11	Ħ	7	Additional Turnouts in Entrance Road	
rt	a	11	8	Connect Battery Charger & Heater	
Ħ	ŧŧ	#1	9	Bullstin Boards	60%
tt ·	<b>17</b>	Ħ	10	Trench Covers, Main Radio Room	100%
11	ß	11	11	Erecting 5 Property Signs	100%
71	32	*1	12	Elect. Work & P.H. Thresholds	100%
Ħ	##	Ħ	13	Elect. Work-Reloc. of Compressor	100%
п	Ħ	11	14	Cement Base Masonry Paint	40%
11	11	16	15	Seeding	